GOOLY CONSULTANCY SERVICES
ISO 9001 : 2015 Certified & NABL Accreditated Laboratory as per ISO/IEC - 17025 - 2017
Corporate off : No. 230, Opp. G.R. Lavender Apartments, Sai Enclave Layout, Kothanur Dinne, J.P. Nagar 8th Phase, Bangalore - 560 076
Contact: +91-80-42277023/24, 9535200024, 8431662730, Email : info@goolyconsultancy.com, goolylab@gmail.com, Website : www.goolyconsultancy.com

GCS/138/BBMP/YNK/Pkg 4/2020-21/149

Date: 24.03.2021

To,

The Executive Engineer,
Yelahanka Division,
Bruhat Bengaluru Mahanagara Palike (BBMP),
Bangalore – 560064

PMC CERTIFICATION AND INSPECTION REPORT

Sub: Regarding inspection Report for the below mentioned work.

Name of Work: Comprehensive Development of Roads and Drains at Maruthinagara 3rd Main Road, Mathru Layout, Someshwara Nagara, Sharda Nagara and B Sector in Ward No-01, 02, & 04. of Yelahanka Division (PACKAGE NO-04)

The quantities executed as per this IPC 1st and Part as follows:

Sl. NO.	Description of Work	Unit	Qty	Remarks
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure	Cum	61.34	
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure	Cum	462.00	
3	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil	Cum	11274.95	
4	Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specifications and directions of the Engineer in charge.	Sqm	2085.64	
5	Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs	Cum	1759.34	
6	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.	Cum	3346.94	
7	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work	MT	198.885	
8	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick	Sqm	5561.74	
9	Suply And Fixing precast concrete Slab 15cm thick including Cost Of reinforcement	Sqm	420.60	
10	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size	Sqm	179.88	
11	Removing and resetting of kerb stones, complete as per specifications	m	1934.70	
12	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs	Cum	244.31	

Testing of Construction Material - Mechanical & Chemical, Soil & Non Destructive Testing Services, Project Management Consultancy, Third Party Quality Assurance, Detailed Project Report, Rehabilitation, Road Safety Review & Structural design

Sl. NO.	Description of Work	Unit	Qty	Remarks
13	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively	NOs	14955.00	
14	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications and directions of the Engineer in charge.	Sqm	3465.24	
15	Excavation for roadwork in all types of soil by mechanical means	Cum	277.93	
16	Scarifying bituminous course 50mm to 75mm thick along with premix carpet	Sqm	1591.50	
17	Compaction of original ground by mechanical means	Sqm	1699.50	
18	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite	Cum	61.24	
19	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications	Cum	216.06	
20	Cleaning the existing WBM Road surface including removing of binding materials	Sqm	943.13	
21	Providing and applying primer coat with S.S. bitumen emulsion	Sqm	3965.03	
22	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading	Cum	198.18	
23	Cleaning the existing black topped surface with brooms	Sqm	18172.88	
24	Providing and applying tack coat using 80/100 grade bitumen(VG10)	Sqm	18172.88	
25	Providing and laying Bituminous Concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading,	Cum	727.31	
26	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface	Sqm	728.41	
27	Cement concrete pavement. Construction of un-reinforced plain cement concrete for pavement, using a grade concrete M30	Cum	254.93	
28	Road markers/ Road stud	Nos	433.00	

For GOOLY CONSULTANCY SERVICES

AE-01

Bangalore

PROJECT MANAGER